



PC ENCLOSURE COMPONENTS				
ITEM	PART NUMBER	SUPPLIER	DESCRIPTION	QUANTITY
1	PGLD1886CWS	HOFFMAN	627mmH X 536mmW X 410mmD, OPEN WALL RACK	1
2	HBL-5262	HUBBELL	15A, UTILITY RECEPTACLE	1
3	IHD 1"	RED DOT	SINGLE GANG CAST ALUMINUM DEVICE BOX	1
4	760072207	COMMSCOPE	4-PORT STAINLESS STEEL FACEPLATE FOR OUTLET BOX	1
5	700206691	COMMSCOPE	CAT6 JACK MODULE (YELLOW)	4
6	9120	POWERWARE	UPS POWERWARE 9120	1 (FREE ISSUED)
7	NA	NA	MONITOR	1 (FREE ISSUED)
8	NA	NA	PC WORKSTATION	1 (FREE ISSUED)

NOTES:

- PC ENCLOSURE TO BE MODIFIED BY MANUFACTURER FOR NEMA 4 RATING.
- INSTALL PC ENCLOSURE ON NEW CONCRETE HOUSEKEEPING PAD. HOUSEKEEPING PAD SHALL BE 100mm (4") HIGH AND OTHERWISE SIZED TO EXCEED PC ENCLOSURE BASE DIMENSIONS BY NO LESS THAN 100mm (4") ON ALL SIDES.
- THE COMPONENT SCHEDULE DOCUMENTS MAJOR COMPONENTS ONLY. THE CONTRACTOR IS RESPONSIBLE FOR PROVIDING ALL COMPONENTS NECESSARY TO PROVIDE A FUNCTIONAL ENCLOSURE THAT MEETS THE INTENT OF THIS DESIGN.

THESE DRAWINGS ARE TEMPLATE DRAWINGS

- REMOVE THIS NOTE AS PART OF THE DESIGN PROCESS.
- MODIFY THIS DRAWING AS DIRECTED IN THE SCADA STANDARDS.
- ADD ADDITIONAL DETAILS AS REQUIRED TO MEET THE PROJECT SPECIAL REQUIREMENTS.
- WHEN THE CONSULTANT DEVIATES FROM THIS TEMPLATE THEY ARE REQUIRED TO NOTIFY HALTON REGION THROUGH THE USE OF THE STANDARDS DEVIATION MEMO.

REVISIONS				MANU CAD	
NO	Date	By			
Design	---	Ch'kd	---	Date	
Drawn	---	Ch'kd	---		
Scale	N.T.S.			References	

Field Notes

Stamp

Regional

ACCEPTED FOR CONSTRUCTION OF REGIONAL INFRASTRUCTURE
REVIEWED FOR COMPLIANCE WITH REGIONAL STANDARDS ONLY.

Director, Water & Wastewater Treatment

Manager, Plant Capital & Engineering



TITLE REGIONAL MUNICIPALITY OF HALTON
CONSULTANT PROJECT TITLE

PC ENCLOSURE LAYOUT
AND BILL OF MATERIALS

Consultant File NO

Regional Drawing NO

CONTRACT NO

Drawing NO C417

SHEET XX OFXX